



PHYSICAL FACILITIES SIGNIFICANT ACTIVITIES FOR 11/23/09 through 12/06/09
(Because of the holiday, there will be no Significant Activities report next week.)

SPECIAL EVENTS/ITEMS

Tuesday, November 24 Thanksgiving Holiday begins at 10:00 pm
Wednesday, November 25 All residence halls close at 9:00 am
Thursday, November 26 Thanksgiving
Sunday, November 29 All residence halls reopen at Noon

CALENDAR OF EVENTS ON CAMPUS THIS WEEK

GOGGIN ICE CENTER

Wednesday, November 25	3:00-5:00 pm	Public Ice Skating
Friday, November 27- Sunday, November 29		Annual George DiPaolo Memorial Thanksgiving High School Hockey Tournament
Friday, November 27	12:00-12:50 pm	Public Ice Skating
	3:00-5:00 pm	Public Ice Skating
	7:00-9:00 pm	Public Ice Skating
	7:35 pm	Hockey vs. Notre Dame (Alumni-Bicentennial Wknd)
Saturday, November 28	3:00-5:00 pm	Public Ice Skating
	7:00-9:00 pm	Public Ice Skating
	7:05 pm	Hockey vs. Notre Dame (Alumni-Bicentennial Wknd)
Sunday, November 29	3:00-5:00 pm	Public Ice Skating
Friday, December 4	12:00-12:50 pm	Public Ice Skating
	7:30-9:00 pm	Public Ice Skating
Saturday, December 5	3:00-5:00 pm	Public Ice Skating
	7:30-9:00 pm	Public Ice Skating
	9:30-11:00 pm	Public Ice Skating (17 & older)
Sunday, December 6	3:00-5:00 pm	Public Ice Skating

HALL AUDITORIUM

Tuesday, December 1	7:30 pm	MUSO Concert
---------------------	---------	--------------

KUMLER CHAPEL

Saturday, November 28	5:30 pm	Hensley/Potts Wedding
Monday, November 30	7:00 pm	Dept. of Music Concert Rehearsal
Tuesday, December 1	12:00 pm	Dept. of Music Concert Rehearsal
Wednesday, December 2	5:00 pm	MUGS Rehearsal
Thursday, December 3	12:00 pm	Dept. of Music Concert Rehearsal
Saturday, December 5	5:00 pm	Dept. of Music Concert
Sunday, December 6	10:00 am	Alpha Phi Omega Initiation

RECREATIONAL SPORTS CENTER

Tuesday, November 24-Saturday, November 28	Reduced Hours
Saturday, November 28	Family Fun Day

SESQUICENTENNIAL CHAPEL

Monday, November 23	6:00 pm	Abundant Life Meeting
Tuesday, November 24	8:00 pm	WOW Ministries
Sunday, November 29	4:30 pm	Crosswalk
Monday, November 30	6:00 pm	Abundant Life Meeting
Tuesday, December 1	8:00 pm	WOW Ministries
Wednesday, December 2	7:00 pm	Delta Omicron
Friday, December 4	7:00 pm	Misfits Concert
Saturday, December 5	4:40 pm	Polacsek/Buell Wedding
Sunday, December 6	2:00 pm	Gamma Epsilon Lambda

For Oxford Community Events, go to <http://www.enjoyoxford.org>

PROJECT UPDATES

(Changes from the previous week are noted in italics.)

BUILDINGS AND FACILITIES

1. Airport AWOS III PT Installation - Project manager: Dan Patterson, 9-2857, patterd@muohio.edu.
This project provides an automatic weather reporting system for pilots to contact prior to landing. The contractor will be working on installation of the crushed stone access road from the existing taxiway to the AWOS equipment location. Continuation of work on compaction of the access road. No work this week.
2. Alumni Hall Partial Roof Replacement –Project Manager: Howard Bradley, 9-7013, bradleha@muohio.edu.
This project will replace the roofing system on seven areas of the building roof as well as repoint brick masonry parapet walls. *Contractors will continue working on the west, center, and east sides of the building this week. Work will continue through December.*
3. Cole Service Building Emergency Generator - Project Manager: Dan Patterson, 9-2857, patterd@muohio.edu.
This project will install an Emergency Generator and Automatic Transfer Switch (ATS) on the north side of the Cole Service Building to provide emergency power for the whole building in the event of a normal source power failure. ATS will be set this week. There should be no effect on traffic.

4. Hamilton Campus – Phelps Hall Boiler Replacement – Project Manager: Doug Hammerle, 9-1696, hammerd@muohio.edu.
This project will replace the two boilers in Phelps Hall. Boilers #1 & #2 are operational. *Contractor is working on punch list and also continuing to install dielectric waterways on 41 terminal boxes.*

5. Laws Hall Rehabilitation Phase 1 – Project Manager: Ted Christian, 9-3196, christtn@muohio.edu.
Laws Hall will undergo renovation/rehabilitation in two phases. Phase 1 is scheduled for completion in May of 2011 and includes interior renovation of the lower level and first floors to create a new library for Science, Business, Engineering, and Psychology. Phase 1 will also include improvements to site utilities and HVAC systems, and will replace the windows on the lower half of the building. Phase 1 Hazardous Material Abatement is complete. Construction contracts will be bid during the month of November. Construction is expected to begin in January.

6. Marcum Conference Center Fire Alarm Upgrade – Project Manager: Dan Patterson, 9-2857, patterd@muohio.edu.
This project will install a modern fire alarm system in Marcum, replacing the existing system. No work this week.

7. Pearson Hall Laboratory Renovation – Project Manager: Connie McCarthy, 9-7006, mccartc@muohio.edu.
This project will renovate the vacated animal care facility into five research labs with student support areas and faculty offices to serve the Zoology, Microbiology, Botany departments. A sixth lab suite will house the Center for Bioinformatics and Functional Genomics. Final painting and finish work continues. Final inspections will occur next week. *Building Services will be waxing the VCT flooring over the Thanksgiving break – the area will not be accessible.* Users will be moving in over the winter break. The loading dock off of Patterson Avenue is the entrance to the construction site. Use caution when driving or walking in this area.

8. Pearson Hall Roof and Exhaust Fan Replacement – Project Manager: Doug Hammerle, 9-1696, hammerd@muohio.edu.
This project will combine as many of the 99 exhaust fans on the roof of Pearson Hall as possible into a manifold-exhaust with three sets of dilution fans. The project will also replace the original roof with a new 60mm fully adhered membrane with 4” polyisocyanurate insulation. *Ductwork repair will be done on Phase 2 on Friday, November 27 and November 28. The exhaust system will be shutdown to facilitate this repair. Contractor is continuing to work on Phase 3 ductwork and installing fume hood exhaust valves. The expected startup of Phase 2 is Monday, November 30.*

9. Steam Plant Boiler Pollution Controls – Project Manager: Kami Archibald, 9-8087, banninkj@muohio.edu.
In order to meet EPA regulation for emissions from our coal fired boilers, it is necessary to install new pollution control devices on the flue gases exiting from the boilers. Contractors have demobilized from the site. Continuing to work toward obtaining full boiler operating capacity.

10. Upham Hall North Wing Rehabilitation – Project Manager: Robert Bell, 9-0291, robert.bell@muohio.edu.
This project will renovate the ground floor of the north wing to house the Electron Microscopy Facility and limited areas of the upper floors for academic departmental offices. The Northwest entry will be upgraded to be handicapped accessible. The elevator in the north wing will be relocated to the central wing. Construction has mobilized. Demolition on the ground floor has begun and will continue until winter break.

EXTERIOR UTILITIES, GROUNDS AND MISC. PROPERTIES

1. Hamilton Campus – Mosler Hall Plaza Renovation – Project Manager: Howard Bradley, 9-7013, bradleha@muohio.edu.
This project will renovate the exterior pedestrian approach and ADA access to the plaza and main public entrance space between Mosler Hall and Rentschler Hall. *South area access walks into the plaza will be opened this week. Installation of light poles within the plaza will be installed.*

INFORMATION ABOUT PHYSICAL FACILITIES SERVICES

Service Requests

- To submit a service request/work order: <http://www.pfd.muohio.edu/iServiceDesk/request.jsp>
- To check the status of a work order: http://www.pfd.muohio.edu/iServiceDesk/check_status.jsp
- To request recycling material pick-up: <http://www.pfd.muohio.edu/iServiceDesk/request.jsp>

Motor Pool

- To reserve a vehicle from the Motor Pool: http://www.pfd.muohio.edu/motorpool/vehicle_request.jsp

Space Requests

- SUG form online: http://www.pfd.muohio.edu/about_pfd/psu.pdf

Construction Status

- Significant Activities on-line: http://www.pfd.muohio.edu/projects/Significant_Activities.pdf
- Project Information: <http://www.pfd.muohio.edu/construction/index.jsp>

